Lear 45 045 Optional Service Bulletins Installed

SB 45-00-1 R5 Installation of performance enhancement package
SB 45-11-4 Maximum Take Off Weight 21,500 lbs
SB 45-11-1 Removal of Anti Icing additive requirement placard
SB 45-12-R4 Installation of Remote Oxygen Servicing Provisions
SB 45-12-1 R5 Remote Oxygen Servicing Provisions
SB 45-22-1 Honeywell Phase II/IIA Software Upgrade
SB 45-22-3 Autopilot Yaw Servo
SB 45-22-R4 Honeywell Phase III Software Upgrade **(Recommended)**
SB 45-22-5R1 Honeywell Phase IV Upgrade **(Recommended)**
SB 45-23-3-R1 Honeywell 8.33 KHZ Radio Upgrade
SB 45-23-4 Modification of HF SELCAL Installation
SB 45-23-4R2 Modification of HF SELCAL Installation
SB 45-24-11 Replacement of Hawker Energy LTD Emergency batteries
SB 45-25-3 Installation of Oxygen Cup Stowage Brackets
SB45-25-3 Modification of baggage door threshold
SB45-27-12R1 Replace Elevator disconnect pull handle assembly
SB45-27-5R1 Dual locking control wheel modification
SB45-27-6 Spoiler System
SB45-29-1 Installation of hydraulic servicing union
SB45-29-2 Installation of hydraulic pressure line brackets
SB45-30-1 Improvement of wing/stab anti ice shuttle valve
SB45-31-5 Modification of the right switch panel wiring
SB45-32-10 & 10 R1 Installation of brake line insulation
SB45-32-11R1 Main landing gear free fall system extension modification
SB45-32-14 Rerouting of hydraulic brake lines
SB45-32-17 Modification of ground plug bracket
SB45-32-3R2 Nose wheel steering upgrade
SB45-32-4 Main gear brake hoses
SB45-32-5R2 Improved main gear shock strut lower bearings
SB45-32-9 Brake Control Unit
SB45-34-11 Identification / Upgrade of integrated NAV units **(recommended)**
SB45-34-4 Installation of Honeywell Integrated NAV Units
SB45-34-9 Upgrade of TCAS II Computer System
SB45-49-1R1 Activation of Auxiliary Power Unit
SB45-49-3 Improved auxiliary power unit electrical grounding
SB45-52-3R2 Installation of Tail cone access door latch seals
SB45-52-4R1 Installation of take up reel rub block
SB45-52-5 Passenger crew door noise reduction
SB45-53-10R1 Starter generator ground bracket
SB45-53-4 Installation of entry door gutter
SB45-53-5R3 Installation of improved SPPR door
SB45-53-8 Modification of nose landing gear aft access
SB45-53-9R2 Installation of moisture drains in forward belly fairings
SB45-54-4R1 Install protective boots on starter generator inlet scoops
SB45-57-3 Modification of wing and main landing gear
SB45-57-5 Inspect/replace flux valve bracket
SB45-71-2 Installation of lower cowling channel boot
SB45-73-1 Dual fuel flow converter
SB45-76-1R3 DEEC software upgrade
SB45-76-2 Thrust reverser max thrust credit
SB45-78-2 Thrust reverser hydraulic control valve
SB45-78-3 Thrust reverser wiring upgrade
SB45-78-4 Installation of Thrust reverser idle limit lock